Name Of Work :- Construction of C C Roads and Drains in Janatha Colony in Ward No.17

Royalty Statement

Sl No	Description of Item	Unit	Aggregate/Size stone			Sand/Gravel		
			Qty	Constant	Quantity	Qty	Constant	Quantity
1	PCC 1:3:6	Cum	7.42	0.84	6.23	0.56	4.16	
2	R C C M20	Cum	17.32	0.69	11.95	0.43	7.45	
3	Pr/F RCC Precast cover slab of 10cm thick M20	Cum	16.20	0.69	11.18	0.43	6.97	
4	Wet mix macadam	Cum	347.47	1.32	458.66	0	0.00	
5	Dry Lean Concrete	Cum	347.47	0.86	298.82	0.58	201.53	
6	C C Pavements G-M30	Cum	347.47	0.69	239.75	0.43	149.41	
	Total				1026.60		369.51	

Abstract					
Sl No	Description of materials	Unit	Quantity	Rate / Cum (Rs)	Amount
1	Aggregate	Cum	1026.60	126.00	129351.66
2	Sand/Dust	Cum	369.51	138.00	50992.86
		Total			180344.53

Assistant Engineer
Ward No.17

Assistant Executive Engineer
Sheshadri Sub Division
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು